

# BUILDING A BETTER BAPTIST



## Baptist Health Care **BLUE PRINTS**

# UPDATE

The following is a construction update on our “Building a Better Baptist” project during the week of **November 29 - December 3**.

### Main Hospital – Interior Aesthetics

In the **first floor corridor that runs between the ED and Radiology**, the new flooring installation will begin this week.

In the **first floor corridor that runs from the Surgery hallway entrance to the Peri-Op hallway entrance**, the new flooring installation will take place this week.

**Renovation of the public restrooms on the first floor located next to the Surgery Waiting Room and the public restrooms on the ground floor located next to Ground Floor Administration will begin on Wednesday night (Dec. 1).** On both floors, only one restroom at a time will be closed for construction, while the other will be designated as a

unisex restroom. Each public restroom will be out of order for at least 2 weeks.

**Renovations in the Third Floor South Family Waiting Room** will continue throughout this week. This waiting room will be completely inaccessible to all staff and visitors until the renovations are complete. The “S” Elevators will not be accessible to the third floor during this construction period. Construction work in this waiting room will take place during the day in order to avoid noise disruptions for our sleeping patients. The new targeted date for completing this waiting room is Dec. 10.

The construction team will continue to install and complete new handrails, decorative ceilings, and department entry features on the Ground and First floors throughout the week.

### Main Hospital Elevators

The “E” Elevators (located next to the ED and Radiology) will not be accessible to the First Floor from 9 p.m. to 5 a.m. on Monday night (Nov. 29).

### Baptist Medical Towers - Interior Aesthetics

In the **Tower 2 entrance corridor**, the new flooring installation will continue.

Our contractors continue to perform the majority of their work at night in order to minimize disruption to daily activities. We will also continue to place temporary signage throughout these areas in order to maintain way finding and safety during all phases.

For more information and updates on construction plans, visit [www.eBaptistHealthCare.org/Construction](http://www.eBaptistHealthCare.org/Construction).